BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Construction of General Public Toilet in Mallasandra Colony School in ward no 13 Mallasandra Shettyhalli Sub Division**
2	Sanctioned Estimate Amount	:	50.00 LAKHS
3	Head of Account	:	P- 3294
4	Administrative Approval	:	---
5	Jobe Code	:	013-19-000013
6	Technical Sanction	:	
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**Mr. Muniraj naik**
	e) Agreement No./Date/ Amount	:	EE/DD/WO/340/18-19, Dt: 21-02-19
	f) Tender Premium	:	
8	Work Order No.	:	EE/DD/WO/340/18-19, Dt: 21-02-19
9	Date of Commencement	:	25-02-2019
10	Scheduled Date of Completion	:	20-08-2019
11	Time Extension if any	:	No
12	Actual Date of Completion	:	31-07-2019
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	50.00 Lahks
	b) Amount as per Tender/Agreement	:	46,49601.63+GST 12%
	c) Amount of Work Slip	:	978776.43
	d) Amount of EIRL	:	10,258.28
	e)Amount as per Actual Expenditure	:	4649496.28
	f) Excess / Savings over Sanctioned Estimate	:	-------
	g)Excess/Savings over Tendered Amount	:	Savings Rs.105.38
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		V R Krishnappa A.E
	b) Asst. Executive Engineer		B L Jayalingappa
	c) Executive Engineer		

The work is completed on 31-07-2019 with Defect liability period/Maintenance period : from 31-07-2019 to 30-07-2020

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 13
Mallasandra

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Division
BBMP

Scanned by CamScanner